

MD Zoo - Main Valley Event Space

ID	Task Name	Duration	Start	Finish	Predecessors	1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026	Qtr 1, 2027
						Feb Mar	Apr May Jun	Jul Aug Sep	Oct Nov Dec	Jan Feb Mar	Apr May Jun	Jul Aug Sep	Oct Nov Dec	Jan Feb Mar	Apr May Jun	Jul Aug Sep	Oct Nov Dec	Jan Feb Mar
1	The MD Zoo- Main Valley Event Space	736 days	Fri 4/5/24	Mon 2/1/27														
2	Design	345.5 days	Fri 4/5/24	Fri 8/1/25														
3	Procurement	8.1 wks	Fri 4/5/24	Fri 5/31/24														
4	State Contract Approval	13 wks	Fri 5/31/24	Fri 8/30/24	3													
5	Site Due Diligence	6 wks	Fri 8/30/24	Fri 10/11/24	4													
6	Programming	6 wks	Fri 8/30/24	Fri 10/11/24	4													
7	Concept Design/Test Fit	8 wks	Fri 10/11/24	Fri 12/6/24	6													
8	Estimate	4 wks	Fri 12/6/24	Fri 1/3/25	7													
9	Approval	4 wks	Fri 1/3/25	Fri 1/31/25	8													
10	Schematic Design	10 wks	Fri 1/31/25	Fri 4/11/25	9													
11	Estimate	4 wks	Fri 4/11/25	Fri 5/9/25	10													
12	Construction Documents	12 wks	Fri 5/9/25	Fri 8/1/25	11													
13	Permitting	260 days	Fri 12/6/24	Fri 12/5/25														
14	Site Approval	52 wks	Fri 12/6/24	Fri 12/5/25	7													
15	Building Permit	6 wks	Fri 10/24/25	Fri 12/5/25	14FF,12													
16	Construction	390.5 days	Fri 8/1/25	Mon 2/1/27														
17	GC Procurement	10 wks	Fri 8/1/25	Fri 10/10/25	12													
18	State Contract Approval	12 wks	Fri 10/10/25	Fri 1/2/26	17													
19	Construction	10 mons	Fri 1/2/26	Fri 10/9/26	14,15,18													
20	Grand Opening	0 days	Mon 2/1/27	Mon 2/1/27	19													2/1

